XI. PRIVREMENA SITUACIJA Br. 017
XI. Interim payment certificate No. 017

Amount / Izn

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Cur IPC / Izvedeni radovi po Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**326.119.778,55**	**381.645.326,85**	**33,84%**	**55.525.548**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	3.354.007,80	3.791.380,29	22,84%	437.372
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	120.070.695,65	133.928.510,76	63,86%	13.857.815
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	64.970.770,69	70.838.681,92	28,40%	5.867.911
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	89.117.802,55	103.491.541,77	40,75%	14.373.739
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	2.987.230,71	3.175.787,79	11,60%	188.557
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	624.043,24	640.232,12	7,14%	16.188
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	8.019.054,27	21.475.519,69	26,62%	13.456.465
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	952.477,95	952.477,95	4,28%	0
9	Power Supply / Napajanje	26.601.912,00	2,29%	3.273.826,75	4.188.535,15	15,75%	914.708
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	13.843.453,70	13.843.453,70	11,88%	0

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Curr IPC / Izvedeni radovi po Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	14.094.138,24	20.012.046,74	27,93%	5.917.908
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	0,00	0,00	0,00%	0
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	0,00	0,00	0,00%	0
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	18.653,40	18.653,40	1,36%	0
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	4.793.623,60	5.288.505,57	15,39%	494.88
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**29.128.390,00**	**29.128.390,00**	**83,50%**	0
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	11.686.240,00	11.686.240,00	67,00%	0
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**355.248.168,55**	**410.773.716,85**	**35,33%**	**55.525.548**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 03.07.2023

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : 03.07.2023

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izv radovi po ovoj Privremenoj situac	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
2	Earth, concrete, reinforcement, masonry works / Zemljani radovi, beton, armirani beton, i zidarski radovi.	Completion of earth, concrete, reinforcement, masonry works / Završetak zemljanih radova, beton, armirani beton, i zidarskih radova.	1	182.368	182.368	0,76	138.599,68	0,84	153.189,12	0,08	14.58
3	Dry montage, and insulation works / Suvomontažni, i izolaterski radovi	Completion of dry montage, and insulation works. / Završetak suvomontažnih, i izolaterskih radova.	1	795.450	795.450	0,82	652.269,00	0,87	692.041,50	0,05	39.77
5	Tinsmith, steel, ceramic, flooring, rendering and painting works / Limarski radovi, čel. konstrukcija, keramičarski, podopolagački i molersko farbarski radovi	Completion of tinsmith, steel, ceramic, flooring, rendering and painting works / Završetak limarskih radova, čel. konstrukcija, keramičarskih, podopolagačkih i molersko farbarskih radova	1	292.892	292.892	0,61	178.664,12	0,62	181.593,04	0,01	2.92
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0,68	190.508,80	0,70	196.112,00	0,02	5.60
C	**Architectural design of construction and reconstruction of building for electrical traction substation – ETS Novi Sad / Projekat arhitekture izgradnje i rekonstrukcije zgrade elektrovučne podstanice - EVP Novi Sad**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	170.952	170.952	0,35	59.833,20	0,70	119.666,40	0,35	59.83
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	64.245	64.245	0,00	0,00	0,10	6.424,50	0,10	6.42

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvi radovi po ovoj Privremenoj situac	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna (USD)
F	**Architectural design of building for signalling and telecommunications with movements inspector in Sajlovo location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Sajlovo sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	169.731	169.731	0,30	50.919,30	0,75	127.298,25	0,45	76.378
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,00	0,00	0,15	17.381,85	0,15	17.381
H	**Architectural design of building for signalling and telecommunications with movements inspector in Rumenka location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Rumenka sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	159.576	159.576	0,10	15.957,60	0,39	62.234,64	0,29	46.277
I	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Kisač railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Kisač**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	69.591	69.591	0,30	20.877,30	0,60	41.754,60	0,30	20.877
J	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Kisač railway station / Projekat arhitekture dogradnje i rekonstrukcije zgrade SS i TK sa otpravnikom u železničkoj stanici Kisač**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0,65	89.399,05	0,80	110.029,60	0,15	20.630
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	61.560	61.560	0,00	0,00	0,30	18.468,00	0,30	18.468

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izv radovi po ovoj Privremenoj situac	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna (USD)
L	**Architectural design of sectioning point - SP Kisač / Projekat arhitekture postrojenja za sekcionisanje - PS Kisač**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0,85	82.663,35	0,90	87.525,90	0,05	4.86
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34.903	34.903	0,00	0,00	0,20	6.980,60	0,20	6.98
N	**Architectural design of building for signalling and telecommunications with movements inspector in Stepanovićevo stopping place, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u stajalištu Stepanovićevo sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	174.137	174.137	0,00	0,00	0,16	27.861,92	0,16	27.86
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	108.566	108.566	0,00	0,00	0,00	0,00	0,00	
O	**Architectural design of subway and canopy in Stepanovićevo stopping place / Projekat arhitekture pothodnika i nadstrešnica u stajalištu Stepanovićevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,35	33.744,55	0,45	43.385,85	0,10	9.64
P	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Zmajevo railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Zmajevo**										
1	Demolition and dismantling works / Radovi na rušenju i demontaži	completion of dismantling concrete, reinforcement, insulation and masonry works / Završetak demontaže betona i armiranog betona, izolacija i zidarski radova	1	31.954	31.954	0,00	0,00	0,10	3.195,40	0,10	3.19

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izv radovi po ovoj Privremenoj situac	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna (USD)
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	88.793	88.793	0,00	0,00	0,10	8.879,30	0,10	8.87
Q	**Architectural design reconstruction and extension of building for signalling and telecommunications with movements inspector in Zmajevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Zmajevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0,00	0,00	0,05	6.876,85	0,05	6.87
R	**Architectural design of subway and canopy in Zmajevo railway station / Projekat arhitekture pothodnika i nadstrešnica u železničkoj stanici Zmajevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,40	38.565,20	0,50	48.206,50	0,10	9.64
S	**Architectural design of building for sectioning point with neutral line – SPN Zmajevo / Projekat arhitekture postrojenja za sekcionisanje neutralnim vodom – PSN Zmajevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0,35	34.037,85	0,55	53.488,05	0,20	19.45
AA	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Bačka Topola**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	41.980	41.980	0,05	2.099,00	0,09	3.778,20	0,04	1.67
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	177.257	177.257	0,06	10.635,42	0,07	12.407,99	0,01	1.77

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izv radovi po ovoj Privremenoj situac	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna (USD)
AF	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Žednik railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Žednik**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	147.317	147.317	0,05	7.365,85	0,10	14.731,70	0,05	7.365
2	Landscaping / Spoljno uređenje	Completion of Landscaping works / Završetak spoljnog uređenja	1			0,00	0,00	0,00	0,00	0,00	0
	Summary / Ukupno (USD)				**16.600.314**		**3.354.007,80**		**3.791.380,29**		**437.37**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 03.07.2023

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 03/07/2023

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
B	Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,56	729.807,00	1,57	734.485,25	0,01	4.678
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	1,12	1.149.982,40	1,30	1.334.801,00	0,18	184.818
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	1,62	8.955.886,50	1,63	9.011.169,75	0,01	55.283
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	1,20	485.754,00	1,30	526.233,50	0,10	40.479
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	623.195	1.246.390	1,22	760.297,90	1,32	822.617,40	0,10	62.319
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	1,01	979.326,30	1,31	1.270.215,30	0,30	290.889
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.031.820	2.063.640	0,51	526.228,20	1,08	1.114.365,60	0,57	588.137
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	137.907	137.907	0,03	4.137,21	0,45	62.058,15	0,42	57.920
11	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	438.956	438.956	0,35	153.634,60	0,53	232.646,68	0,18	79.012

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current II Izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	97.170	194.340	1,96	190.453,20	2,00	194.340,00	0,04	3.886
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	123.145	246.290	1,53	188.411,85	2,00	246.290,00	0,47	57.878
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	595.600	1.191.200	1,95	1.161.420,00	2,00	1.191.200,00	0,05	29.780
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	73.280	146.560	1,91	139.964,80	2,00	146.560,00	0,09	6.595
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	87.835	175.670	1,98	173.913,30	2,00	175.670,00	0,02	1.756
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	177.510	355.020	1,61	285.791,10	2,00	355.020,00	0,39	69.228
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	190.475	380.950	0,70	133.332,50	1,90	361.902,50	1,20	228.570
10	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	7.464	14.928	0,00	0,00	1,38	10.300,32	1,38	10.300
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	79.414	158.828	0,43	34.148,02	1,19	94.502,66	0,76	60.354
D	**Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Deonica otvorene pruge Rumenka - Kisač (km 84+651.09 - km 89+881.88)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	67.994	67.994	0,40	27.197,60	0,96	65.274,24	0,56	38.076
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	284.790	569.580	1,31	373.074,90	1,93	549.644,70	0,62	176.569

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	224.640	449.280	1,10	247.104,00	1,91	429.062,40	0,81	181.958
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.059.045	2.118.090	0,53	561.293,85	1,09	1.154.359,05	0,56	593.065
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	155.890	311.780	0,53	82.621,70	0,70	109.123,00	0,17	26.501
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	176.840	353.680	0,82	145.008,80	1,26	222.818,40	0,44	77.809
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	552.585	1.105.170	0,53	292.870,05	0,70	386.809,50	0,17	93.939
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	397.595	795.190	0,06	23.855,70	0,70	278.316,50	0,64	254.460
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	402.110	804.220	0,00	0,00	0,48	193.012,80	0,48	193.012
11	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	4.129	8.258	0,00	0,00	0,58	2.394,82	0,58	2.394
E	**Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)**										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	36.459	72.918	1,44	52.500,96	1,50	54.688,50	0,06	2.187
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	68.735	137.470	1,15	79.045,25	1,48	101.727,80	0,33	22.682

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current II Izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	99.280	198.560	1,29	128.071,20	1,38	137.006,40	0,09	8.935
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.355	122.710	0,39	23.928,45	1,33	81.602,15	0,94	57.673
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.530	121.060	1,11	67.188,30	1,46	88.373,80	0,35	21.185
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	196.460	392.920	0,39	76.619,40	1,26	247.539,60	0,87	170.920
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	153.040	306.080	0,19	29.077,60	0,62	94.884,80	0,43	65.807
F	**Open track section Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova na levoj ili desnoj strani otvorene pruge	1	92.958	92.958	0,26	24.169,08	0,46	42.760,68	0,20	18.591
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	295.085	590.170	0,54	159.345,90	0,94	277.379,90	0,40	118.034
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	287.790	575.580	0,40	115.116,00	0,80	230.232,00	0,40	115.116
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.067.965	2.135.930	0,16	170.874,40	0,23	245.631,95	0,07	74.757
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	170.790	341.580	0,00	0,00	0,07	11.955,30	0,07	11.955
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	193.730	387.460	0,33	63.930,90	0,68	131.736,40	0,35	67.805
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	605.420	1.210.840	0,00	0,00	0,07	42.379,40	0,07	42.379

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
G	**Stepanovićevo station (km 96+904.10 - km 97+769.04) / Stepanovićevo (km 96+904.10 - km 97+769.04)**										
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	99.310	198.620	0,00	0,00	1,63	161.875,30	1,63	161.875
12	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	37.713	37.713	0,00	0,00	0,71	26.776,23	0,71	26.776
I	**Zmajevo station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)**										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	48.440	96.880	0,57	27.610,80	0,89	43.111,60	0,32	15.500
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.750	123.500	0,59	36.432,50	0,93	57.427,50	0,34	20.995
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	108.165	216.330	0,40	43.266,00	0,71	76.797,15	0,31	33.531
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	6.270	12.540	1,10	6.897,00	1,64	10.282,80	0,54	3.385
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	53.230	106.460	0,60	31.938,00	0,94	50.036,20	0,34	18.098
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	64.010	128.020	0,58	37.125,80	0,91	58.249,10	0,33	21.123
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	180.135	360.270	0,59	106.279,65	0,93	167.525,55	0,34	61.245
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	140.795	281.590	0,00	0,00	0,95	133.755,25	0,95	133.755
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	149.965	299.930	0,00	0,00	0,49	73.482,85	0,49	73.482
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	44.141	88.282	0,00	0,00	0,24	10.593,84	0,24	10.593

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current II Izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	20.090	40.180	1,90	38.171,00	1,95	39.175,50	0,05	1.004
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.836.970	9.673.940	0,97	4.691.860,90	1,18	5.707.624,60	0,21	1.015.763
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	112.180	224.360	0,00	0,00	1,10	123.398,00	1,10	123.398
L	**Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica**										
1	Preliminary works / Pripremni radovi	Completion of the Works / Završetak radova	1	50.860	50.860	0,50	25.430,00	1,00	50.860,00	0,50	25.430
3	Foundation Treatment / Obrada temeljnog tla	Completion of works / Završetak radova	1	243.540	243.540	0,50	121.770,00	0,75	182.655,00	0,25	60.885
4	Excavation / Iskopavanja	Completion of works / Završetak radova	1	56.300	56.300	0,50	28.150,00	0,75	42.225,00	0,25	14.075
5	Embankment / Nasip	Completion of works / Završetak radova	1	1.772.580	1.772.580	0,35	620.403,00	0,55	974.919,00	0,20	354.516
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
1	Preliminary works / Pripremni radovi	Completion of the Works / Završetak radova	1	233.726	233.726	0,90	210.353,40	0,95	222.039,70	0,05	11.686
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	604.490	1.208.980	1,90	1.148.531,00	1,95	1.178.755,50	0,05	30.224
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	943.150	1.886.300	1,40	1.320.410,00	1,80	1.697.670,00	0,40	377.260
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	953.790	1.907.580	0,30	286.137,00	1,00	953.790,00	0,70	667.653
11	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	12.316	24.632	1,00	12.316,00	1,20	14.779,20	0,20	2.463
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (км128+849.48 - км130+141.85)**										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	36.669	73.338	0,00	0,00	1,40	51.336,60	1,40	51.336
14	Service road / Servisni put	Completion of works / Završetak radova	1	17.469	17.469	0,80	13.975,20	0,90	15.722,10	0,10	1.746

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	593.820	1.187.640	1,94	1.152.010,80	1,95	1.157.949,00	0,01	5.93
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.543.263	7.086.526	1,82	6.448.738,66	1,92	6.803.064,96	0,10	354.32
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	360.340	720.680	1,75	630.595,00	1,78	641.405,20	0,03	10.81
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	407.335	814.670	1,75	712.836,25	1,78	725.056,30	0,03	12.22
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.253.930	2.507.860	1,75	2.194.377,50	1,78	2.231.995,40	0,03	37.61
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	906.420	1.812.840	1,60	1.450.272,00	1,74	1.577.170,80	0,14	126.89
15	Service road / Servisni put	Completion of works / Završetak radova	1	287.114	287.114	0,70	200.979,80	0,80	229.691,20	0,10	28.71
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	626.000	1.252.000	1,66	1.039.160,00	2,00	1.252.000,00	0,34	212.84
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	614.420	1.228.840	1,68	1.032.225,60	2,00	1.228.840,00	0,32	196.61
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.232.350	10.464.700	1,66	8.685.701,00	2,00	10.464.700,00	0,34	1.778.99
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	361.830	723.660	1,64	593.401,20	2,00	723.660,00	0,36	130.25

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privren situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	409.850	819.700	1,64	672.154,00	2,00	819.700,00	0,36	147.546
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.281.650	2.563.300	1,64	2.101.906,00	2,00	2.563.300,00	0,36	461.394
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	923.430	1.846.860	1,46	1.348.207,80	1,54	1.422.082,20	0,08	73.874
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	935.090	1.870.180	0,00	0,00	0,02	18.701,80	0,02	18.701
14	Service road / Servisni put	Completion of works / Završetak radova	1	262.365	262.365	0,50	131.182,50	1,00	262.365,00	0,50	131.182
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	606.670	1.213.340	0,90	546.003,00	1,10	667.337,00	0,20	121.334
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	83.835	167.670	1,90	159.286,50	2,00	167.670,00	0,10	8.383
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	92.690	185.380	1,95	180.745,50	2,00	185.380,00	0,05	4.634
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	201.125	402.250	1,95	392.193,75	2,00	402.250,00	0,05	10.056
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	226.880	453.760	1,00	226.880,00	1,40	317.632,00	0,40	90.752
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	82.526	165.052	1,00	82.526,00	1,50	123.789,00	0,50	41.263

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IP Izvedeni radovi po ovoj Privrem situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	21.252	21.252	0,20	4.250,40	0,30	6.375,60	0,10	2.125
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	502.500	1.005.000	1,40	703.500,00	1,76	884.400,00	0,36	180.900
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	35.416	35.416	0,60	21.249,60	1,00	35.416,00	0,40	14.166
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	232.393	464.786	0,30	69.717,90	0,35	81.337,55	0,05	11.619
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	313.220	626.440	0,20	62.644,00	0,35	109.627,00	0,15	46.983
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	807.970	1.615.940	0,20	161.594,00	0,35	282.789,50	0,15	121.195
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.293.530	2.587.060	0,20	258.706,00	0,35	452.735,50	0,15	194.029
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231.410	462.820	0,20	46.282,00	0,35	80.993,50	0,15	34.711
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	310.350	620.700	0,20	62.070,00	0,35	108.622,50	0,15	46.552
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	567.810	1.135.620	0,00	0,00	0,35	198.733,50	0,35	198.733

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IP Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	517.990	1.035.980	0,90	466.191,00	1,20	621.588,00	0,30	155.397
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	26.044	26.044	0,30	7.813,20	0,50	13.022,00	0,20	5.208
AA	**Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna**										
	Manholes / Okna	Completion of each manhole / Završetak svakog	292	3.841	1.121.572	84,12	323.104,92	95,68	367.506,88	11,56	44.401
AB	**Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova**										
1	Cable routing for track-side telecommunication cables-procurement / Kablovske trase pružnih teelekomunikacionih kablova - nabavka	Completion of the works / Završetak radova	1	9.197.600	9.197.600	0,25	2.299.400,00	0,38	3.495.088,00	0,13	1.195.688
2	Cable routing for track-side telecommunication cables-works / Kablovske trase pružnih teelekomunikacionih kablova - radovi	Completion of the works / Završetak radova	1	1.623.000	1.623.000	0,02	32.460,00	0,03	48.690,00	0,01	16.230
	Summary / Ukupno (USD)				**209.735.688**		**120.070.695,65**		**133.928.510,76**		**13.857.81**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum: 03.07.2023.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 3.07.2023

Коста Р. Кариклић
дипл. грађ. инж.
лиценца ИКС број 441М-539-21

Драгољуб В. Николић
дипл. грађ. инж.
415 H00731 19

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921

Иван З. Бибић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

Борис Р. Бегенишић
дипл. инж. ел.
353 B183 05

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Curr IPC / Izvedeni radovi po Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Pric Ukupna ce (USD)
E	**Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)**										
1	**Procurement / Nabavka**										
1-4	Switches,type 60E1-760-1:14 / Skretnice tipa 60E1-760-1:14	Completion of procurement for each one set of switches / Završetak nabavke za svaki set skretnica	10	368.200	3.682.000	0,00	0,00	8,00	2.945.600,00	8,00	2.945.600
2	**Handling / Manipulacija**										
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	9.390	9.390	0,00	0,00	0,80	7.512,00	0,80	7.512
H	**Open track section Stepanovićevo-Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										
1-2.1	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	209.492	418.983	0,00	0,00	2,00	418.983,28	2,00	418.983
1-3	**Sleeper / Pragovi**										
1-3.1	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	459.976	919.953	0,00	0,00	2,00	919.952,96	2,00	919.952
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	3.204	3.204	0,00	0,00	1,00	3.204,00	1,00	3.204
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	54.522	54.522	0,00	0,00	1,00	54.522,00	1,00	54.522
I	**Zmajevo station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)**										
1	**Procurement / Nabavka**										
1-2	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	85.235	170.470	0,00	0,00	1,78	151.718,30	1,78	151.718
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	187.155	374.310	0,00	0,00	1,78	333.135,90	1,78	333.135
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	1.290	1.290	0,00	0,00	0,89	1.148,10	0,89	1.148
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	19.970	19.970	0,00	0,00	0,89	17.773,30	0,89	17.773
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
1	**Procurement / Nabavka**										
1-3	**Sleeper / Pragovi**										
1-3.2	Concrete sleepers , 2.40m long / Betonski pragovi dužine 2.40m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	83.976	167.951	0,00	0,00	0,16	13.436,11	0,16	13.436
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
1	**Procurement / Nabavka**										
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	1.250.175	2.500.350	0,00	0,00	0,17	212.529,75	0,17	212.529

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Curr IPC / Izvedeni radovi po Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Pric Ukupna ce (USD)
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
1	**Procurement / Nabavka**										
1-3	**Sleeper / Pragovi**										
1-3.1	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	206.819	413.639	0,00	0,00	1,00	206.819,45	1,00	206.819
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
1	**Procurement / Nabavka**										
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	861.460	1.722.920	1,54	1.326.648,40	1,77	1.524.784,20	0,23	198.135
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works / Završetak radova	1	237.948	237.948	0,80	190.358,40	1,00	237.948,00	0,20	47.589
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
3	**Works / Radovi**										
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	14	17.999	251.986	0,00	0,00	2,10	37.797,90	2,10	37.797
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works / Završetak radova	1	35.640	35.640	0,00	0,00	0,50	17.820,00	0,50	17.820
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
1	**Procurement / Nabavka**										
1-4	**Switches / Skretnice**										
1-4.2	type 60E1-200-6° / tip 60E1-200-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedničnog seta skretnica	13	140.116	1.821.513	11,00	1.541.280,30	13,00	1.821.513,08	2,00	280.232
Summary / Ukupno (USD)					**249.437.955**		**64.970.770,69**		**70.838.681,92**		**5.867.91**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 05.07.2023

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 05.07.2023

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremen situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
A	**Railway gallery at km 78+401.27 / Železnička Galerija u km 78+401.27**										
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	2.180.090	2.180.090	0,94	2.049.284,60	1,00	2.180.090,00	0,06	130.805,
B	**Railway gallery at km 81+283,13 / Železnička Galerija u km 81+283,13**										
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	1.857.100	1.857.100	0,00	0,00	0,10	185.710,00	0,10	185.710,
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	79.248	79.248	0,00	0,00	0,03	2.377,44	0,03	2.377,
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	4	724.925	2.899.700	1,00	724.925,00	2,00	1.449.850,00	1,00	724.925,
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	119.722	239.444	0,80	95.777,60	0,80	95.777,60	0,00	0,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	2	526.021	1.052.042	0,00	0,00	0,30	157.806,30	0,30	157.806,
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	1.050.850	1.050.850	0,00	0,00	0,00	0,00	0,00	0,
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	172.872	172.872	0,00	0,00	0,20	34.574,40	0,20	34.574,
D	**Railway gallery at km 82+152,69 / Železnička Galerija u km 82+152,69**										
1	Pile of railway gallery / Šip galerije	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	96	11.712	1.124.352	94,00	1.100.928,00	94,00	1.100.928,00	0,00	0,
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	1.455.230	1.455.230	0,76	1.105.974,80	0,90	1.309.707,00	0,14	203.732,
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	1.621.220	1.621.220	0,22	356.668,40	0,50	810.610,00	0,28	453.941,
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	111.980	111.980	0,40	44.792,00	0,70	78.386,00	0,30	33.594,
E	**Overpass bridge at km84+809.19 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 84+809.19 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	6.143	294.864	0,00	0,00	46,00	282.578,00	46,00	282.578,

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremen situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
9	Bearings / Ležišta	Completion of installation for each bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0,00	0,00	0,80	7.072,00	0,80	7.072,
G	**Overpass bridge at km92+768.08 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	6.616	317.568	9,00	59.544,00	46,00	304.336,00	37,00	244.792,
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	45.491	272.946	1,00	45.491,00	3,00	136.473,00	2,00	90.982,
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	71.169	142.338	0,00	0,00	1,00	71.169,00	1,00	71.169,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.211	64.844	0,00	0,00	1,00	16.211,00	1,00	16.211,
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	206.380	206.380	0,00	0,00	0,10	20.638,00	0,10	20.638,
H	**Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	347.194	694.388	1,00	347.194,00	1,80	624.949,20	0,80	277.755,
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	16	1.105	17.680	0,00	0,00	10,00	11.050,00	10,00	11.050,
I	**Overpass bridge at km101+132.23 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	48.871	293.226	4,00	195.484,00	5,00	244.355,00	1,00	48.871,
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74.563	149.126	0,00	0,00	1,00	74.563,00	1,00	74.563,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.205	64.820	2,00	32.410,00	3,60	58.338,00	1,60	25.928,
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	207.590	207.590	0,10	20.759,00	0,30	62.277,00	0,20	41.518,
J	**Overpass bridge at km 101+980,62 / Nadvožnjak u km 101+980,62**										
5	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	374.630	374.630	0,00	0,00	0,90	337.167,00	0,90	337.167,
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	63.630	63.630	0,20	12.726,00	0,60	38.178,00	0,40	25.452,

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremen situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
K	**Overpass bridge at km102+309.98 / Nadvožnjak u km 102+309.98**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	112	10.971	1.228.752	49,00	537.579,00	71,00	778.941,00	22,00	241.362,(
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	13	70.166	912.158	5,00	350.830,00	6,00	420.996,00	1,00	70.166,(
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	360.694	721.388	0,00	0,00	1,00	360.694,00	1,00	360.694,(
L	**Overpass bridge at km105+797.12 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	4.915	235.920	12,00	58.980,00	45,00	221.175,00	33,00	162.195,(
P	**Railway bridge at km 117+155,43 / Železnički Most u km 117+155,43**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	704	11.609	8.172.736	477,17	5.539.466,53	569,58	6.612.254,22	92,41	1.072.787,(
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	53	133.532	7.077.196	20,95	2.797.495,40	32,05	4.279.700,60	11,10	1.482.205,
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	130.319	260.638	1,00	130.319,00	1,00	130.319,00	0,00	0,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	51	158.303	8.073.453	7,46	1.180.940,38	27,36	4.331.170,08	19,90	3.150.229,
R	**Overpass bridge at km125+191.62 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	9.806	470.688	27,56	270.253,36	38,40	376.550,40	10,84	106.297,
S	**Overpass bridge at km126+976.09 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	43.030	258.180	3,00	129.090,00	4,80	206.544,00	1,80	77.454,
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	69.414	138.828	0,00	0,00	1,60	111.062,40	1,60	111.062,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.042	64.168	0,00	0,00	3,20	51.334,40	3,20	51.334,

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremen situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
T	**Overpass bridge at km131+245.45 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 131+245.45 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	24	7.694	184.656	20,72	159.419,68	24,00	184.656,00	3,28	25.236,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	2	18.488	36.976	1,60	29.580,80	1,80	33.278,40	0,20	3.697,
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	3	65.243	195.729	0,00	0,00	2,70	176.156,10	2,70	176.156,
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
2	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	96	6.645	637.920	63,12	419.432,40	68,27	453.654,15	5,15	34.221,
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	72.696	145.392	1,65	119.948,40	1,71	124.310,16	0,06	4.361,
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	7	71.864	503.048	1,40	100.609,60	2,58	185.409,12	1,18	84.799,
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	92	7.477	687.884	78,39	586.122,03	82,80	619.095,60	4,41	32.973,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	9	15.375	138.375	8,10	124.537,50	8,50	130.687,50	0,40	6.150,
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.936	443.904	53,82	373.295,52	57,60	399.513,60	3,78	26.218,
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	38.374	306.992	7,43	285.118,82	7,60	291.642,40	0,17	6.523,
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	15.236	91.416	5,48	83.493,28	6,00	91.416,00	0,52	7.922,
5	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span girder / Završetak svakog raspona nosača	7	96.826	677.782	3,75	363.097,50	4,76	460.891,76	1,01	97.794,

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremen situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
Y	**Overpass bridge at km160+094.84 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	116.440	582.200	4,93	574.049,20	5,00	582.200,00	0,07	8.150,
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	265.100	265.100	0,10	26.510,00	0,36	95.436,00	0,26	68.926,
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	62.887	62.887	0,09	5.659,83	0,28	17.608,36	0,19	11.948,
Z	**Overpass bridge at km163+562.52 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	399.500	399.500	0,10	39.950,00	0,40	159.800,00	0,30	119.850,
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	91.642	91.642	0,19	17.411,98	0,29	26.576,18	0,10	9.164,
AA	**Overpass bridge at km168+690.22 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	80	10.515	841.200	0,00	0,00	47,27	497.044,05	47,27	497.044,
AB	**Overpass bridge at km170+834.26 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	427.730	427.730	0,10	42.773,00	0,17	72.714,10	0,07	29.941,
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	92.275	92.275	0,00	0,00	0,53	48.905,75	0,53	48.905,
AC	**Overpass bridge at km172+193.38 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	253.540	253.540	0,10	25.354,00	0,18	45.637,20	0,08	20.283,
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	58.775	58.775	0,00	0,00	0,52	30.563,00	0,52	30.563,
AG	**Overpass bridge at km179+395.83 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u км179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74.779	149.558	1,70	127.124,30	1,95	145.819,05	0,25	18.694,
5	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span of girder in left side and/or right side of bridge / Završetak svakog raspona nosača	7	101.827	712.789	5,10	519.317,70	6,95	707.697,65	1,85	188.379,
6	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	325.220	325.220	0,73	237.410,60	0,90	292.698,00	0,17	55.287,
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	297.970	297.970	0,00	0,00	0,20	59.594,00	0,20	59.594,
8	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje ležišta	1	8.840	8.840	0,00	0,00	1,00	8.840,00	1,00	8.840,
12	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	69.058	69.058	0,00	0,00	0,18	12.430,44	0,18	12.430,

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremen situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
AH	**Overpass bridge at km180+969.60 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	76.321	152.642	1,70	129.745,70	1,95	148.825,95	0,25	19.080,
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	381.150	381.150	0,07	26.680,50	0,19	72.418,50	0,12	45.738,
12	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	85.892	85.892	0,00	0,00	0,22	18.896,24	0,22	18.896,
AI	**Overpass bridge at km184+258.47 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	63.813	127.626	1,70	108.482,10	1,95	124.435,35	0,25	15.953,
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	207.560	207.560	0,10	20.756,00	0,21	43.587,60	0,11	22.831,
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	48.760	48.760	0,00	0,00	0,50	24.380,00	0,50	24.380,
AG	**Underpass at railway / Podvožnjak ispod pruge**										
1	**Underpass at km 97+034.94 / Podvožnjak u km 97+034.94**										
1-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	62.360	62.360	0,00	0,00	0,20	12.472,08	0,20	12.472,
4	**Underpass at km 142+055.50 / Podvožnjak u km 142+055.50**										
4-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	95.768	95.768	0,09	8.619,16	0,60	57.461,04	0,51	48.841,
4-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.489.978	2.489.978	0,92	2.290.780,13	0,95	2.365.479,48	0,03	74.699,
4-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.723.831	1.723.831	0,84	1.448.018,21	1,00	1.723.831,20	0,16	275.812,
4-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	478.842	478.842	0,84	402.227,28	0,93	445.323,06	0,09	43.095,
5	**Underpass at km 142+712.26 / Podvožnjak u km 142+712.26**										
5-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	170.987	170.987	0,50	85.493,40	0,80	136.789,44	0,30	51.296,
9	**Underpass at km 174+515.35 / Podvožnjak u km 174+515.35**										
9-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	88.204	88.204	0,41	36.163,77	0,60	52.922,59	0,19	16.758,
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	3.822.187	3.822.187	0,80	3.057.749,76	0,93	3.554.634,10	0,13	496.884,
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	2.410.918	2.410.918	0,80	1.928.734,46	0,93	2.242.153,81	0,13	313.419,
9-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	1.029.050	1.029.050	0,78	802.659,31	0,93	957.016,87	0,15	154.357,
AL	**Subway / Pothodnik**										
6	**Subway in Vrbas railway station / Pothodnik u stanici Vrbas**										
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	351.840	351.840	0,36	126.662,40	0,66	232.214,40	0,30	105.552,
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	175.920	175.920	0,50	87.960,00	0,81	142.495,20	0,31	54.535,

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremen situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
7	**Subway in Lovćenac railway station / Pothodnik u stanici Lovćenac**										
7-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	41.037	41.037	0,27	11.080,03	0,60	24.622,29	0,33	13.542,
7-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	241.395	241.395	0,82	197.943,90	1,00	241.395,00	0,18	43.451,
7-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	39.428	39.428	0,78	30.753,72	0,82	32.330,84	0,04	1.577,
8	**Subway in Bačka Topola railway station / Pothodnik u stanici Bačka Topola**										
8-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.380	39.380	0,13	5.119,42	0,60	23.628,10	0,47	18.508,
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.648	231.648	0,87	201.533,76	1,00	231.648,00	0,13	30.114,
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.836	37.836	0,55	20.809,71	0,94	35.565,69	0,39	14.755,
10	**Subway in Žednik railway station / Pothodnik u stanici Žednik**										
10-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.089	39.089	0,08	3.127,12	0,60	23.453,37	0,52	20.326,
10-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	229.935	229.935	0,93	213.839,55	1,00	229.935,00	0,07	16.095,
10-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.556	37.556	0,67	25.162,55	0,70	26.289,24	0,03	1.126,
11	**Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo**										
11-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.770	463.770	0,49	227.247,30	0,56	259.711,20	0,07	32.463,
11-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.885	231.885	0,49	113.623,65	0,56	129.855,60	0,07	16.231,
11-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.875	37.875	0,15	5.681,18	0,47	17.801,04	0,32	12.119,
12	**Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica**										
12-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.396.620	1.396.620	0,08	111.729,60	0,21	293.290,20	0,13	181.560,
12-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	698.310	698.310	0,08	55.864,80	0,21	146.645,10	0,13	90.780,
12-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	114.057	114.057	0,05	5.702,87	0,08	9.124,58	0,03	3.421,
Summary / Ukupno (USD)					**253.938.256**		**89.117.802,55**		**103.491.541,77**		**14.373.739,**

Kosta P. Kariklić
дипл. грађ. инж.
лицснца ИКС број 441М-539-21

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 03.07.2023

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 03.07.2023

Branislava Turajlija
mast. inž. grad.
Br. licence: 441M40921

Милан Миланковић
дипл. грађ. инж.
410 1797 14

Бранко С. Митровић
дипл. грађ. инж.
310 2767 03

Милена Д. Чучковић
дипл. грађ. инж.
310 E839 07

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Curre IPC / Izvedeni radovi po o Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna ce (USD)
L	**Detour of municipal road Kucura – Zmajevo / Devijacija opštinskog puta Kucura - Zmajevo**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	271.421	271.421	0,11	29.856,31	0,19	51.569,99	0,08	21.713,
Q	**Underpass at km 113+327.64 of the railway line / Podvožnjak u km 113+327.64 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	46.607	46.607	0,90	41.946,30	1,00	46.607,00	0,10	4.660,
R	**Access road to Vrbas station / Pristupni put do stanice Vrbas**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	164.055	164.055	0,60	98.433,00	0,80	131.244,00	0,20	32.811
S	**Underpass at km 118+708.31 of the railway line / Podvožnjak u km 118+708.31 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	7.768	7.768	0,70	5.437,60	1,00	7.768,00	0,30	2.330
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	167.099	167.099	0,70	116.969,30	0,80	133.679,20	0,10	16.709
AC	**Overpass at km 139+003.02 of the railway line / Nadvožnjak u km 139+003.02 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	336.215	336.215	0,20	67.243,00	0,40	134.486,00	0,20	67.243
AH	**Overpass at km 152+282.46 of the railway line / Nadvožnjak u km 152+282.46 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	430.884	430.884	0,40	172.353,60	0,50	215.442,00	0,10	43.088
Summary / Ukupno (USD)					**27.374.721**		**2.987.230,71**		**3.175.787,79**		**188.557**

Confirmed by Contractor/
Odgovorni Izvođač radova:

Date/Datum : 03.07.2023.

Драгољуб В. Николић
дипл. грађ. инж.
415 H00731 19

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 03.07.2023

415 J338 15

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IP Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
A	**Drainage works in Novi Sad and TPS Railway Station / Drenažni radovi u stanici Novi Sad i TPS Novi Sad**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	809.444	809.444	0,61	493.760,84	0,63	509.949,72	0,02	16.188
	Summary / Ukupno (USD)				**8.971.793**		**624.043,24**		**640.232,12**		**16.188**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum: 03.07.2023.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 03.07.2023.

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
A	**Electric traction fixed installations-OCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad**										
A-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	156.661	313.322	0,90	140.994,90	1,40	219.325,40	0,50	78.330,
A-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	96.334	192.668	0,70	67.433,80	1,60	154.134,40	0,90	86.700,
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	65.682	131.364	1,10	72.250,20	1,50	98.523,00	0,40	26.272,
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	67.050	134.100	0,60	40.230,00	1,60	107.280,00	1,00	67.050,
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	45.716	91.432	0,80	36.572,80	1,50	68.574,00	0,70	32.001,
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	7.707	15.414	0,60	4.624,20	1,60	12.331,20	1,00	7.707,
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.255	10.510	0,60	3.153,00	1,40	7.357,00	0,80	4.204,
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	9.751	19.502	0,70	6.825,70	1,60	15.601,60	0,90	8.775,

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	6.648	13.296	0,70	4.653,60	1,40	9.307,20	0,70	4.653,
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	52.604	105.208	0,60	31.562,40	1,60	84.166,40	1,00	52.604
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	35.866	71.732	0,60	21.519,60	1,40	50.212,40	0,80	28.692
11	Drop arm-procurement / Nosač opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	15.054	30.108	0,80	12.043,20	1,50	22.581,00	0,70	10.537
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	10.264	20.528	1,00	10.264,00	1,50	15.396,00	0,50	5.132
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	290.030	580.060	0,69	200.120,70	0,96	278.428,80	0,27	78.308
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	394.209	788.418	0,80	315.367,20	1,80	709.576,20	1,00	394.209
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	268.779	537.558	0,00	0,00	1,80	483.802,20	1,80	483.802
B-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	164.713	329.426	0,50	82.356,50	1,50	247.069,50	1,00	164.713
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	56.548	113.096	0,50	28.274,00	1,50	84.822,00	1,00	56.548

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (U
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.913	67.826	0,50	16.956,50	1,60	54.260,80	1,10	37.304
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	77.152	154.304	0,50	38.576,00	1,50	115.728,00	1,00	77.152
9	Drop arm-procurement / Nosač opreme - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	8.895	17.790	0,50	4.447,50	1,50	13.342,50	1,00	8.895
B-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	176.672	353.344	0,00	0,00	0,00	0,00	0,00	0
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	76.615	153.230	0,45	34.476,75	1,85	141.737,75	1,40	107.261
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	102.740	205.480	0,80	82.192,00	1,80	184.932,00	1,00	102.740
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	70.050	140.100	0,00	0,00	1,80	126.090,00	1,80	126.090
C-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	48.356	96.712	0,00	0,00	1,60	77.369,60	1,60	77.369
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	32.970	65.940	0,00	0,00	1,00	32.970,00	1,00	32.970

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	24.234	48.468	0,00	0,00	1,60	38.774,40	1,60	38.774
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.523	33.046	0,00	0,00	1,00	16.523,00	1,00	16.523
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	0,00	0,00	1,60	9.864,00	1,60	9.864
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	0,00	0,00	0,40	1.681,60	0,40	1.681
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.924	5.848	0,00	0,00	1,60	4.678,40	1,60	4.678
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	24.548	49.096	0,00	0,00	1,60	39.276,80	1,60	39.276
11	Drop arm-procurement / Nosač opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	5.131	10.262	0,00	0,00	1,50	7.696,50	1,50	7.696
D	**Electric traction fixed installations-OCS: Rumenka - Kisac / Stabilna postrojenja električna vuče - KM: Rumenka - Kisač**										
D-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	101.476	202.952	0,00	0,00	0,58	58.856,08	0,58	58.856
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	121.588	243.176	0,80	97.270,40	1,60	194.540,80	0,80	97.270

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (
D-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	67.244	134.488	0,00	0,00	1,60	107.590,40	1,60	107.59(
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	19.387	38.774	0,00	0,00	1,60	31.019,20	1,60	31.01
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	15.415	30.830	0,00	0,00	1,60	24.664,00	1,60	24.66
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	28.054	56.108	0,00	0,00	1,60	44.886,40	1,60	44.88
E	**Electric traction fixed installations-OCS: Kisac / Stabilna postrojenja električna vuče - KM: Kisač**										
E-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	77.175	154.350	0,80	61.740,00	1,60	123.480,00	0,80	61.74
E-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	41.556	83.112	0,00	0,00	1,60	66.489,60	1,60	66.48
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.121	66.242	0,00	0,00	1,60	52.993,60	1,60	52.99
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	7.707	15.414	0,00	0,00	1,60	12.331,20	1,60	12.3

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.924	5.848	0,00	0,00	1,60	4.678,40	1,60	4.678,
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	28.054	56.108	0,00	0,00	1,60	44.886,40	1,60	44.886,
F	**Electric traction fixed installations-OCS: Kisac - Stepanovicevo / Stabilna postrojenja električna vuče - KM: Kisač - Stepanovićevo**										
F-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	130.520	261.040	0,80	104.416,00	1,60	208.832,00	0,80	104.416
F-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	71.778	143.556	0,00	0,00	1,60	114.844,80	1,60	114.844
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	19.387	38.774	0,00	0,00	1,60	31.019,20	1,60	31.019
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	15.415	30.830	0,00	0,00	1,60	24.664,00	1,60	24.664
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	28.054	56.108	0,00	0,00	1,60	44.886,40	1,60	44.886
G	**Electric traction fixed installations-OCS: Stepanovicevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo**										
G-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	52.185	104.370	0,00	0,00	1,02	53.228,70	1,02	53.228
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	85.818	171.636	0,80	68.654,40	1,60	137.308,80	0,80	68.654

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
G-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	28.711	57.422	0,00	0,00	1,60	45.937,60	1,60	45.937,
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	25.850	51.700	0,00	0,00	1,60	41.360,00	1,60	41.360,
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.082	6.164	0,00	0,00	1,60	4.931,20	1,60	4.931,
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.924	5.848	0,00	0,00	1,60	4.678,40	1,60	4.678,
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	17.534	35.068	0,00	0,00	1,60	28.054,40	1,60	28.054
H	**Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo**										
H-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	102.093	204.186	0,80	81.674,40	1,60	163.348,80	0,80	81.674
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	69.609	139.218	0,00	0,00	0,50	34.804,50	0,50	34.804
H-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	55.911	111.822	0,00	0,00	1,60	89.457,60	1,60	89.457
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	14.540	29.080	0,00	0,00	1,60	23.264,00	1,60	23.264

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (U
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	9.248	18.496	0,00	0,00	1,60	14.796,80	1,60	14.796
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	974	1.948	0,00	0,00	1,60	1.558,40	1,60	1.558
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	21.040	42.080	0,00	0,00	1,60	33.664,00	1,60	33.664
I	**Electric traction fixed installations-OCS: Zmajevo / Stabilna postrojenja električna vuče - KM: Zmajevo**										
I-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	99.236	198.472	0,80	79.388,80	1,60	158.777,60	0,80	79.388
I-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	37.022	74.044	0,00	0,00	1,60	59.235,20	1,60	59.235
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.121	66.242	0,00	0,00	1,60	52.993,60	1,60	52.993
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	0,00	0,00	1,60	9.864,00	1,60	9.864
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.411	6.822	0,00	0,00	1,60	5.457,60	1,60	5.457
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.301	52.602	0,00	0,00	1,60	42.081,60	1,60	42.081

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
J	**Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova**										
J-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	242.546	485.092	0,80	194.036,80	1,60	388.073,60	0,80	194.036,
J-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	124.668	249.336	0,00	0,00	1,60	199.468,80	1,60	199.468,
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	43.622	87.244	0,00	0,00	1,60	69.795,20	1,60	69.795
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	27.747	55.494	0,00	0,00	1,60	44.395,20	1,60	44.395
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	974	1.948	0,00	0,00	1,60	1.558,40	1,60	1.558
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	66.632	133.264	0,00	0,00	1,60	106.611,20	1,60	106.611
K	**Electric traction fixed installations-OCS: Vrbas new / Stabilna postrojenja električna vuče - KM: Vrbas Nova**										
K-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	101.061	202.122	0,80	80.848,80	1,20	121.273,20	0,40	40.424
K-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	55.155	110.310	0,00	0,00	1,60	88.248,00	1,60	88.248
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	45.238	90.476	0,00	0,00	1,60	72.380,80	1,60	72.380

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (U
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	0,00	0,00	1,60	9.864,00	1,60	9.864
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	5.850	11.700	0,00	0,00	1,60	9.360,00	1,60	9.360
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	35.068	70.136	0,00	0,00	1,60	56.108,80	1,60	56.108
L	**Electric traction fixed installations-OCS: Vrbas new-Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Vrbas postojeća**										
L-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.444	66.888	0,80	26.755,20	1,20	40.132,80	0,40	13.377
L-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	12.843	25.686	0,00	0,00	1,60	20.548,80	1,60	20.548
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	9.693	19.386	0,00	0,00	1,60	15.508,80	1,60	15.508
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.950	3.900	0,00	0,00	1,60	3.120,00	1,60	3.120
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	7.014	14.028	0,00	0,00	1,60	11.222,40	1,60	11.222
M	**Electric traction fixed installations-OCS: Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas postojeća**										
M-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	36.070	72.140	0,80	28.856,00	1,20	43.284,00	0,40	14.428

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
M-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	8.104	16.208	0,00	0,00	1,60	12.966,40	1,60	12.966,
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.472	6.944	0,00	0,00	1,60	5.555,20	1,60	5.555,
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	4.623	9.246	0,00	0,00	1,60	7.396,80	1,60	7.396
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	974	1.948	0,00	0,00	1,60	1.558,40	1,60	1.558
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	14.028	28.056	0,00	0,00	1,60	22.444,80	1,60	22.444
N	**Electric traction fixed installations-OCS: Vrbas new-Lovcenac / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Lovćenac**										
N-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	431.066	862.132	0,72	310.367,52	1,20	517.279,20	0,48	206.911
N-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	213.825	427.650	0,00	0,00	1,60	342.120,00	1,60	342.120
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	67.857	135.714	0,00	0,00	1,60	108.571,20	1,60	108.571
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	40.080	80.160	0,00	0,00	1,60	64.128,00	1,60	64.128

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.950	3.900	0,00	0,00	1,60	3.120,00	1,60	3.120
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	98.194	196.388	0,00	0,00	1,60	157.110,40	1,60	157.110
O	**Electric traction fixed installations-OCS: Lovcenac / Stabilna postrojenja električna vuče - KM: Lovćenac**										
O-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	63.532	127.064	0,00	0,00	0,38	24.142,16	0,38	24.142
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	9.108	18.216	0,00	0,00	0,38	3.461,04	0,38	3.461
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	103.659	207.318	0,61	63.231,99	1,20	124.390,80	0,59	61.158
O-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	43.822	87.644	0,00	0,00	1,60	70.115,20	1,60	70.115
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	30.697	61.394	0,00	0,00	1,60	49.115,20	1,60	49.115
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	0,00	0,00	1,60	9.864,00	1,60	9.864
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.411	6.822	0,00	0,00	1,60	5.457,60	1,60	5.457

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (U
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.301	52.602	0,00	0,00	1,60	42.081,60	1,60	42.081
P	**Electric traction fixed installations-OCS: Lovcenac - Backa Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola**										
P-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	259.329	518.658	0,51	132.257,79	1,14	295.635,06	0,63	163.377
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.519	95.038	0,51	24.234,69	1,14	54.171,66	0,63	29.936
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	497.223	994.446	0,72	358.000,56	1,20	596.667,60	0,48	238.667
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	339.016	678.032	0,00	0,00	1,00	339.016,00	1,00	339.016
P-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	162.446	324.892	0,00	0,00	1,60	259.913,60	1,60	259.913
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	48.469	96.938	0,00	0,00	1,60	77.550,40	1,60	77.550
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.913	67.826	0,00	0,00	1,60	54.260,80	1,60	54.260
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	70.138	140.276	0,00	0,00	1,60	112.220,80	1,60	112.220
Q	**Electric traction fixed installations-OCS: Backa Topola / Stabilna postrojenja električna vuče - KM: Bačka Topola**										
Q-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	263.193	526.386	0,60	157.915,80	1,20	315.831,60	0,60	157.915

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
Q-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	31.732	63.464	0,00	0,00	1,60	50.771,20	1,60	50.771,
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	37.160	74.320	0,00	0,00	1,60	59.456,00	1,60	59.456,
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	7.707	15.414	0,00	0,00	1,60	12.331,20	1,60	12.331,
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	4.875	9.750	0,00	0,00	1,60	7.800,00	1,60	7.800
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	35.068	70.136	0,00	0,00	1,60	56.108,80	1,60	56.108
R	**Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik**										
R-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	241.790	483.580	1,24	299.819,60	1,44	348.177,60	0,20	48.358
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.728	93.456	1,24	57.942,72	1,44	67.288,32	0,20	9.345
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	476.205	952.410	0,72	342.867,60	1,60	761.928,00	0,88	419.060

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (U
R-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	151.868	303.736	0,00	0,00	1,60	242.988,80	1,60	242.988
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	53.317	106.634	0,00	0,00	1,60	85.307,20	1,60	85.307
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.913	67.826	0,00	0,00	1,60	54.260,80	1,60	54.260
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	974	1.948	0,00	0,00	1,60	1.558,40	1,60	1.558
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	80.660	161.320	0,00	0,00	1,60	129.056,00	1,60	129.056
S	**Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik**										
S-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71.603	143.206	0,00	0,00	0,90	64.442,70	0,90	64.442
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.235	32.470	0,00	0,00	0,90	14.611,50	0,90	14.611
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	187.266	374.532	0,63	117.977,58	1,60	299.625,60	0,97	181.648

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (U
S-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	46.844	93.688	0,00	0,00	1,60	74.950,40	1,60	74.950
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.928	67.856	0,00	0,00	1,60	54.284,80	1,60	54.284
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	0,00	0,00	1,60	9.864,00	1,60	9.864
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.411	6.822	0,00	0,00	1,60	5.457,60	1,60	5.457
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.301	52.602	0,00	0,00	1,60	42.081,60	1,60	42.081
T	**Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo**										
T-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	194.184	388.368	0,00	0,00	1,30	252.439,20	1,30	252.439
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	366.633	733.266	0,72	263.975,76	1,60	586.612,80	0,88	322.637
T-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	123.913	247.826	0,00	0,00	1,60	198.260,80	1,60	198.260
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	29.082	58.164	0,00	0,00	1,60	46.531,20	1,60	46.531

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	21.580	43.160	0,00	0,00	1,60	34.528,00	1,60	34.528,
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	42.082	84.164	0,00	0,00	1,60	67.331,20	1,60	67.331,
U	**Electric traction fixed installations-OCS: Naumovicevo / Stabilna postrojenja električna vuče - KM: Naumovićevo**										
U-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	82.303	164.606	0,00	0,00	0,10	8.230,30	0,10	8.230
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	215.578	431.156	0,58	125.035,24	1,60	344.924,80	1,02	219.889
U-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	61.200	122.400	0,00	0,00	1,60	97.920,00	1,60	97.920
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	40.390	80.780	0,00	0,00	1,60	64.624,00	1,60	64.624
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	9.248	18.496	0,00	0,00	1,60	14.796,80	1,60	14.796
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.900	7.800	0,00	0,00	1,60	6.240,00	1,60	6.240
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	35.068	70.136	0,00	0,00	1,60	56.108,80	1,60	56.108

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
V	**Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička**										
V-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	1	27.978	27.978	0,80	22.382,40	1,00	27.978,00	0,20	5.595
V-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	649.897	1.299.794	0,71	461.426,87	1,60	1.039.835,20	0,89	578.408
V-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	159.046	318.092	0,00	0,00	1,60	254.473,60	1,60	254.473
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	67.050	134.100	0,00	0,00	1,60	107.280,00	1,60	107.280
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	30.830	61.660	0,00	0,00	1,60	49.328,00	1,60	49.328
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.950	3.900	0,00	0,00	1,60	3.120,00	1,60	3.120
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	77.152	154.304	0,00	0,00	1,60	123.443,20	1,60	123.443
W	**Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna**										
W-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	51.506	51.506	0,90	46.355,40	1,00	51.506,00	0,10	5.150
W-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	98.504	197.008	0,40	39.401,60	1,60	157.606,40	1,20	118.204

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cena (U
W-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	22.134	44.268	0,00	0,00	1,60	35.414,40	1,60	35.414
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	9.486	18.972	0,00	0,00	1,60	15.177,60	1,60	15.177
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.628	25.256	0,00	0,00	1,60	20.204,80	1,60	20.204
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.661	5.322	0,00	0,00	1,60	4.257,60	1,60	4.257
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	38.307	76.614	0,00	0,00	1,60	61.291,20	1,60	61.291
X	**Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička**										
X-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	141.029	282.058	1,70	239.749,30	2,00	282.058,00	0,30	42.308
X-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	538.870	1.077.740	0,72	387.986,40	1,60	862.192,00	0,88	474.205
X-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	59.689	119.378	0,00	0,00	1,60	95.502,40	1,60	95.502

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	96.939	193.878	0,00	0,00	1,60	155.102,40	1,60	155.102
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	18.498	36.996	0,00	0,00	1,60	29.596,80	1,60	29.596
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.337	12.674	0,00	0,00	1,60	10.139,20	1,60	10.139
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	43.837	87.674	0,00	0,00	1,60	70.139,20	1,60	70.139
Y	**Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Državna granica**										
Y-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.616	3.232	1,60	2.585,60	2,00	3.232,00	0,40	646
Y-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	322.262	644.524	0,64	206.247,68	1,60	515.619,20	0,96	309.371
Y-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	92.934	185.868	0,00	0,00	1,60	148.694,40	1,60	148.694
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.928	67.856	0,00	0,00	1,60	54.284,80	1,60	54.284

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current I Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (U
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	16.956	33.912	0,00	0,00	1,60	27.129,60	1,60	27.129,
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	974	1.948	0,00	0,00	1,60	1.558,40	1,60	1.558,
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	38.576	77.152	0,00	0,00	1,60	61.721,60	1,60	61.721
Summary / Ukupno (USD)					**80.679.702**		**8.019.054,27**		**21.475.519,69**		**13.456.465**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 03.07.2023

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 03.07.2023.

Branimir A. Turajlija
mast. inž. građ.
licence: 441M40921

Коста Р. Кариклић
дипл. грађ. инж.
лиценца ИКС број 441М-539-21

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPi Izvedeni radovi po ovoj Privremc situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cer (USD)
C	**Electric power installations / Elektroenergetske instalacije**										
1	**Electrical installations for facilities in Novi Sad / Elektroenergetske instalacije za postrojenja u Novom Sadu**										
1-2	equipment cost / Troškovi opreme	place / mesto	1	3.556.490	3.556.490	0,36	1.280.336,40	0,50	1.778.245,00	0,14	497.908
4	**Electrical installations for facilities in Kisac / Elektroenergetske instalacije za postrojenja u Kisaču**										
4-1	installation cost / Troškovi instalacije	place / mesto	1	236.003	236.003	0,00	0,00	0,50	118.001,50	0,50	118.001
D	**Lighting installation in station / Instalacije stanične rasvete**										
4	Supply of materials and equipment for Kisac / Isporuka materijala i opreme za Kisač	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	89.246	89.246	0,00	0,00	0,30	26.773,80	0,30	26.773
6	Supply of materials and equipment for Stepanovicevo / Isporuka materijala i opreme za Stepanovićevo	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	100.832	100.832	0,00	0,00	0,30	30.249,60	0,30	30.249
7	Lighting installation in Zmajevo / Instalacije rasvete u Zmajevu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	47.450	47.450	0,00	0,00	0,20	9.490,00	0,20	9.490
8	Supply of materials and equipment for Zmajevo / Isporuka materijala i opreme za Zmajevo	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	110.719	110.719	0,00	0,00	0,30	33.215,70	0,30	33.215
9	Lighting installation in Vrbas / Instalacije rasvete u Vrbasu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	115.647	115.647	0,00	0,00	0,20	23.129,40	0,20	23.129

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC izvedeni radovi po ovoj Privremo situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cer (USD)
10	Supply of materials and equipment for Vrbas / Isporuka materijala i opreme za Vrbas	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	269.845	269.845	0,00	0,00	0,30	80.953,50	0,30	80.953
12	Supply of materials and equipment for Lovcenac / Isporuka materijala i opreme za Lovćenac	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	97.024	97.024	0,00	0,00	0,30	29.107,20	0,30	29.107
14	Supply of materials and equipment for Backa Topola / Isporuka materijala i opreme za Bačku Topolu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	153.854	153.854	0,00	0,00	0,20	30.770,80	0,20	30.770
16	Supply of materials and equipment for Zednik / Isporuka materijala i opreme za Žednik	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	103.335	103.335	0,00	0,00	0,20	20.667,00	0,20	20.667
F	**Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture**										
II	**Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)**										
30	km167+850-km168+000 / km 167+850-km 168+000	Completion of the works / Završetak radova	1	19.943	19.943	0,00	0,00	0,50	9.971,50	0,50	9.971
36	km177+525 / km 177+525	Completion of the works / Završetak radova	1	22.349	22.349	0,00	0,00	0,20	4.469,80	0,20	4.469
Summary / Ukupno (USD):					**26.601.912**		**3.273.826,75**		**4.188.535,15**		**914.708**

Confirmed by Contractor / Odgovorni Izvođač radova: Стефановић Н.

Date/Datum : 03.07.2023.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 03.07.2023

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current / Izvedeni radovi po ovo Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cer (USD)
E	**RADIO systems / RADIO SISTEMI**										
E-1	**COMMON FOR THE WHOLE LINE / ZAJEDNIČKO ZA CELU LINIJU**										
2	Total GSM-R system, eirene dispatching system, MONITROING system FOR Abis, A AND INTERFACE TOWARDS RBC - COMMON FOR THE WHOLE LINE: / UKUPNO GSM-R SISTEM, CEO DISPEČERSKI SISTEM, MONITORING SISTEM ZA Абис, i INTERFEJS KA RADIO BLOK CENTRU, ZA CELU LINIJUE:	set / komplet	1	11.772.578	11.772.578	0,00	0,00	0,30	3.531.773,40	0,30	3.531.773
E-3	**NOVI SAD RAILWAY STATION / Stanica Novi Sad**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-5	**SAJLOVO Location / LOKACIJA Sajlovo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-6	**RUMENKA RAILWAY STATION / STANICA Rumenka**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	265.698	265.698	0,00	0,00	0,70	185.988,60	0,70	185.988
E-7	**KISAC RAILWAY STATION / STANICA Kisač**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-9	**STEPANOVICEVO RAILWAY STATION / STANICA Stepanovićevo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-10	**ZMAJEVO RAILWAY STATION / STANICA Zmajevo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-13	**VRBAS NOVA RAILWAY STATION / STANICA Vrbas Nova**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current / Izvedeni radovi po ovo Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price Ukupna cer (USD)
E-15	**VRBAS ATAR Location / LOKACIJA Vrbas Atar**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,00	0,00	0,70	168.739,90	0,70	168.739
E-16	**LOVCENAC RAILWAY STATION / STANICA Lovćenac**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-19	**BACKA TOPOLA RAILWAY STATION / STANICA Bačka Topola**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-22	**ZEDNIK RAILWAY STATION / STANICA Žednik**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-25	**NAUMOVICEVO RAILWAY STATION / STANICA Naumovićevo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,00	0,00	0,70	176.953,00	0,70	176.953
E-28	**SUBOTICA RAILWAY STATION / STANICA Subotica**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	265.698	265.698	0,00	0,00	0,70	185.988,60	0,70	185.988
F	Relocation and protection of telecommunications network / IZMEŠTANjE I ZAŠTITA TELEKOMUNIKACIONE MREŽE	set / komplet	**29**	**37.944**	**1.100.376**	11,00	417.384,00	13,00	493.272,00	2,00	75.888
Summary / Ukupno (USD):					**71.650.868**		**14.094.138,24**		**20.012.046,74**		**5.917.908**

Confirmed by Contractor /
Odgovorni Izvodač radova:

Date/Datum : 03.07.2023.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 03.07.2023.

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current II Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Uku cena (USD)
F	**landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	110.955	221.910	1,30	144.241,50	1,50	166.432,50	0,20	22.191,
G	**landscaping of platforms and platform canopies in Zmajevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	164.759	329.518	1,40	230.662,60	1,50	247.138,50	0,10	16.475,
J	**landscaping of platforms and platform canopies in Lovćenac railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Lovćenac**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	104.364	208.728	0,00	0,00	1,44	150.284,16	1,44	150.284,
K	**landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	195.611	391.222	0,30	58.683,30	1,11	217.128,21	0,81	158.444,
L	**landscaping of platforms and platform canopies in Žednik railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Žednik**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.905	245.810	0,38	46.703,90	1,58	194.189,90	1,20	147.486,
Summary / Ukupno (USD)					**34.360.084**		**4.793.623,60**		**5.288.505,57**		**494.881,**

Confirmed by Contractor / Odgovorni Izvođač radova: Branimir A. Turajlija, mast. inž. grad., br. licence: 441M40921

Date/Datum : 03.09.2023.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 03/07/2023

Иван З. Бибић, маст. инж. грађ., Бр. лиценце: 341И 152 22